EXTENSION OF TIME PROPOSAL

1	Name of work	Removal of silt & debris. on s/s palya Teachers Clo Sowmidhi Clo Balaji Clo Varadarajnagar Vinayakanagar Ward-11
2	Amount of Work Portion	880 Lakhs.
3	Estimated Cost	10 Lakhs
4	Name of contractor	Sri. Mohan Kumar
5	Agreement No.	159 | 19-Nov. 2019
6	No. and date under which work order issued	159 | 19-Nov. 2019
7	Time limit originally fixed for completion	162 days.
8	Date of application by the contractor for granting extension of time	15|06|2020
9	Date of receipt of application in the sub division office	15|06|2020
10	Extension granted if any	Nil
	i)	———
	ii)	———
11	Work carried out by the contractor during the original period stipulated in the contract.	90%.
12	Work carried out during 1st extension	10%
13	Work carried out during 2nd extension	———
14	Time now applied for	32 days
15	Date of recommending time limit applied for	15|06|2020
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Nil
18	Probable time required for completion of remaining work	Nil
19	Cost of work charged establishment charged on the work after the expairy of original period.	Yes
20	Whether notice as per clause of contract has been issued.	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	1-4.20 to 30-04.20 due to covid.19 work was stopped Hence EOT may be approved without penalty
22	Remarks of the EE with the daily rate of penalty proposed	para (2) may be considered

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Byatarayanapura Division

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ